ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ —07—

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

TA) ಮುಖ್ಯ ಅಭಿಯಂತರರು 2/12/2020
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಕಂಡಿಕೆ (39)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ದಾಸರಹಳ್ಳಿ) ವಿಭಾಗ ರವರು "Improvements and Maintenece of Culverts at Kalyana Nagara in Ward No 13 Shettyhalli Sub Division" ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಶ್ರೀ. ಕೆ.ಎಂ. ಕೃಷ್ಣಸ್ವಾಮಿ ರವರಿಗೆ 90 ದಿನಗಳ ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ದಿನಾಂಕ: 14.11.2019 ರಂದು ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಿ ದಿನಾಂಕ: 14.02.2020 ರಂದು

41) ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಅನಾರೋಗ್ಯದ ಕಾರಣ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಹೆಚ್ಚುವರಿ 197 ದಿನಗಳು ವಿಳಂಬವಾಗಿದ್ದು, 197 ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.

ಅದರಂತೆ, ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ದಾಸರಹಳ್ಳಿ) ವಿಭಾಗ ರವರ

42) ಶಿಫಾರಸ್ಸಿನ ಮೇರೆಗೆ, ಪರಿಶೀಲಿಸಲಾಗಿ, ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಹೆಚ್ಚುವರಿ 197 ದಿನಗಳು ವಿಳಂಬವಾಗಿದ್ದು, 197 ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ ತಮ್ಮ ಮುಂದಿನ ಆದೇಶಕ್ಕಾಗಿ ಸಲ್ಲಿಸಿದೆ.

2/12/202

ತಾಂತ್ರಿಕ ಸಹಾಯಕರು

43) ಮುಖ್ಯ ಅಭಿಯಂತರರು (ದಾ.ವ)

ಮುಖ್ಯ ಅಭಿಯಂತರರು 2/12/20
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

44)

ಪು.ತಿ.ನೋ

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner

BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Improvements and maintenance of Culvert at Kalyan Nagara in ward no 13 Mallasandra Shettyhalli Sub Division
2	Sanction Estimate Cost Rs. In Lakhs	Rs.10.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	696511.00
4	Time Given to Complete the tender work in Days From To	14.2.2020 to 2.9.2020 (197 days)
5	Progress achieved during the given tender period Rs.in Lakhs	—
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	—
7	EOT Required to complete the balance work in Day, From-To	197days.
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	Due to Shettyhalli reasons no time extension may be given without penalty

Note: To Substanciate financial progress i.e column No.(5) relavent viz M.B. Bill form etc., to be shown to the EOT approving authority for confirmation

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub Divison

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner